

FIELD SIGNAL — CANDIDATE PACKET

Project Message Thread — Follow-up

Source S-06 • exported from fictional project messaging channel
Hawthorne Commons Café • Project HC-17 • 14-15 September 2026

Continuation of the channel export in 03_Project_Message_Thread.pdf, covering the afternoon of 14 September and the following morning. Export shows sent messages only; it does not show whether a message was read or acted on.

MONDAY 14 SEPTEMBER

Luis → Project channel

Mon 14 Sep, 13:47

Field review done at the soffit. Priya, Omar and Ben all attended, about forty minutes. Notes to follow from Priya. No final duct connection made and no board in that bay.

Priya → Luis, Maya

Mon 14 Sep, 14:12

Access panel is fixed at the reflected ceiling plan position, centred between the two downlights on the east side of the affected bay. The diffuser may shift west of the original location. This confirms design acceptability only; pricing and change authorisation are Northline's.

Omar → Luis, Maya

Mon 14 Sep, 14:31

With the panel where Priya has put it I need twenty-four inches clear north of it to get a wrench on the head. I still have not laid out the final head and I am not signing off clearance until someone gives me a dimension for where that branch actually sits.

Ben → Luis

Mon 14 Sep, 14:58

Tape on it this afternoon, it is closer to seven inches than six. I will put a revised number together for the sprinkler rework Omar is talking about, that was not in CA-118.

Tasha → Maya

Mon 14 Sep, 15:30

Sounds like it is sorted. Happy for the team to push on so we protect the twelfth. Let me know if the number moves much.

Maya → Ben, Luis, Tasha

Mon 14 Sep, 16:02

I am not authorising CA-118 as it stands. Send the revised quote including the sprinkler rework and I will issue a written change authorisation against that. Ben, you may keep the branch where it is for now. Hold the final connection until Omar confirms clearance.

Nina → Luis, Maya

Mon 14 Sep, 16:40

Booth is on the truck for Thursday as per the approved recovery schedule. Installation sequence is in the Timberline method statement I sent across in August.

TUESDAY 15 SEPTEMBER

Omar → Maya, Luis

Tue 15 Sep, 07:55

Nobody has given me the dimension. Until I have it I cannot tell you whether twenty-four inches is achievable, and I will not have the head laid out before Thursday's inspection if I am still waiting Wednesday.

Ben → Maya, Luis

Tue 15 Sep, 08:12

Revised quote coming today. It will be more than 2,850 once the sprinkler rework is in. My crew is on another job Wednesday afternoon.