

Project Message Thread

Source S-02 • exported from fictional project messaging channel

Hawthorne Commons Café • Project HC-17 • 14 September 2026

Luis → Priya, Maya Fri 11 Sep, 15:48

North soffit clash. Cascade diffuser branch and sprinkler head want same bay. Marked photo attached. Can you confirm whether diffuser may shift toward column? Need answer before close-in.

Priya → Luis, Maya Fri 11 Sep, 16:06

I can review Monday morning. Please include proposed access-panel location; reflected ceiling plan shows it centred between lights.

Ben → Luis Sun 13 Sep, 10:14

Crew had an opening today. We moved the loose flex/branch west so framing could finish. No final tap or diffuser. About 6 in from old spot. Can reverse if design says no.

Luis → Ben Sun 13 Sep, 10:31

Saw it. Leave open and photograph. Do not cover. Maya needs quote.

Ben → Maya, Luis Mon 14 Sep, 07:12

Quote CA-118 sent again. \$2,850. Need direction today to keep crew Tuesday.

Maya → Ben, Luis Mon 14 Sep, 07:26

Received. We need architect and fire-protection review of the current condition. Ben, keep it reversible.

Tasha → Maya Mon 14 Sep, 09:02

Owner priority: protect opening. I am comfortable with a small field fix if your team confirms it is the cleanest route.

Maya → Tasha Mon 14 Sep, 09:17

Understood. I will coordinate the next direction after the field review.

Nina → Luis, Maya Mon 14 Sep, 11:38

Confirming split delivery per recovery schedule: counter crates Tues 15 Sep; curved booth Thurs 17 Sep. Install crew remains Fri 18 Sep.

Luis → Project channel Mon 14 Sep, 12:22

1:00 field review at north soffit: Priya / Omar / Ben. Current direction remains no final duct connection and no board in affected bay.